

Distribution:

Orig - Project Director
2 - Contracting Officer ✓
3 - Operations
4 - AQUATONE General
5 - Chrono
6 - Reading

SAFC-6329
Copy 2 of 6

18 May 1956

LSK:vd (5/18/56)

MEMORANDUM FOR : Project Director

25X1

THROUGH : Contracting Officer

REFERENCE : [] Trip Report dated 25 April 1956
entitled "Observation at Watertown on Photographic
Equipment."

1. During [] (PWF) last visit to this Headquarters
he was requested to give an answer as to status of fixes for both
the Tracker and the Periscope. The following are his remarks:

25X1

2. TRACKER

- A. Hermetic relays to be used in production models of
cameras for USAF.
- B. On current production, maintenance procedures have to
be established for routine inspection and/or replace-
ment with prewired relay rack which is included in
spares kit.
- C. A mechanical latching relay field modification kit
has been provided and is being installed in all cameras
to prevent film jam due to power shut off.

3. PERISCOPE

25X1

- A. Insulated handles already on Detachment A units and
additional handles being produced for field modification
of existing units.
- B. Methods for accomplishing cable locking are under study
with emphasis on ease of locking and unlocking.
- C. Electrical system being designed for AF procurement quantities.
- D. As of May 1, 1956 drift sight training now in process at Site.

23
X

25X1

Major, USAF